

Date of SVE System Start Up:	January 4, 2008
Total System Running Time Since Start-Up:	17,285.9 hrs
Average Total Flow Rate @ Inlet:	180 cfm
Number of Vapor Extraction Wells:	14 at multiple depths (see Table 1)
Cumulative Pounds of PCE Removed:	107.21 lbs (see Table 4 and Figure 3)
Cumulative Pounds of TCE Removed:	7.55 lbs (see Table 4 and Figure 3)

Event	Date	Months of Operation	Maximum Concentrations (ug/L)	
			PCE	TCE
Assessment	2007	N/A	4,200	711
SVE Remediation I	Jan to Nov 2008	11	208	34
Verification Sampling I	Mar 2009	N/A	767	107
SVE Remediation II	May to Oct 2009	6	53	5.4
Verification Sampling II	Nov 2009	N/A	17.1	19.9
SVE Remediation III	Jan to Mar 2010	3	--	--
Verification Sampling III	Apr 2010	N/A	92.3	11.9
SVE Remediation IV	Jul 2010 to Jan 2011	7	24.9	11.9
SVE Remediation V	Feb to Jun 2011	3*	146.3	4.8
Verification Sampling IV*	June 2011	N/A	17.6	3.84

*Operated continuously for one month and intermittently for two months

**Performed without OCHCA supervision